On-Site Infrastructure North & South



On-Site Infra

David Bristow Bologna June 2017

Contents



- Current Activities.....South
- On-Site Characterisation Activities
- Site Design: Progress RIBA 3, 4 News
- Roads
- Underground Services
- Buildings
- Power
- Buildings





Site Characterisation: Geotechnical Site Investigation Study

Geotechnical Contract and Progress



Contract – Geotechnical Site Investigation Study

- On January 30th, 2017, a contract between ESO (on behalf CTAO) and University of Warsaw.
- Site work started on April the 3st, 2017
- All geodetic and geophysics testing / measurement at the site were completed on May the 3st, 2017 (such us; seismic profile and load testing).
- Drilling activities for boreholes started on April 18th, 2017. There is scheduled about 436 meters to be drilled, depending on how deep the fresh rock is found.
- As per May 14st, 2017, 81% of the scheduled meters of drilling has been completed (354 meters), still 82 meters to go in order to complete this work.






DRILLING FORECAST

Borehole Number	Executed	To Go	Forecast
	(Up to May 14)		
Borehole - 01	5.40	0	5.40
Borehole - 02	12.00	18.00	30.00
Borehole - 03	5.00	0	5.00
Borehole - 04	4.50	0	4.50
Borehole - 05	10.00	0	10.00
Borehole - 06	12.00	0	12.00
Borehole - 07	12.00	0	12.00
Borehole - 08	9.50	0	9.50
Borehole - 09	12.30	0	12.30
Borehole - 10	16.70		16.70
Borehole - 11		10	10.00
Borehole - 12	12.00	0	12.00
Borehole - 13	4.80		4.80
Borehole - 14	5.70		5.70
Borehole - 15	13.00		13.00
Borehole - 16	10.00	0	10.00
Borehole - 17	11.40		11.40
Borehole - 18	13.80		13.80
Borehole - 19	14.50		14.50
Borehole - 20	30.00		30.00
Borehole - 21	6.00	4	10.00
Borehole - 22		10	10.00
Borehole - 23	3.80	0	3.80
Borehole - 24	15.00		15.00
Borehole - 25	12.00		12.00
Borehole - 26	5.00		5.00
Borehole - 27	14.50		14.50
Borehole - 28	12.20		12.20
Borehole - 29	8.00		8.00
Borehole - 30	4.35		4.35
Borehole - 31	16.20		16.20
Borehole - 32	30.00		30.00
Borehole - 33	12.20		12.20
Borehole - 34			
Borehole - 35			
Borehole - 36		30	30.00
Borehole - 37			50.00
Borehole - 37		10	1
Borehole - 39		- 10	
		-	
	353.85	82.00	435.85

Borehole Drilling Forecast



Borehole Plan



Geotechnical Activities

Borehole Drilling Rig









Boreholes Site Representation

Plate Load Testing







Seismic Profile Measurement

Plate Load Test

Boreholes Samples Collection Area - General

Boreholes Samples Collection Area – Samples Selected for Laboratory Test













Example of Boreholes Samples (Number 20 – from 6 to 9 mts)

Geological Framework



Geomorphological Characteristics:

Some conclusions from the study.


- Wide valley with a flat base
- Slopes are granite covered with a 1 or 2 metre layer of weathered rocks.
- Central part of the valley is filled with sandy soils
- The consistency is very dense (based on SPT test, density index is about 0.90 or more).
- There are deep tectonic structures crossing this valley.



Preliminary Geotechnical Framework



							Weigt	h (Tons)	Max Static Load	Bearing Capacity	Deep (Ds)
Foundation Type	Shape	Diam	Width	Length	Depth	sqm (m2)	Telescope	Foundation	Kg/cm2	qf (Kg/cm2) / SF = 80%	Mts
SST	Square		4	4	1.5	16.00	75	58	0.99	11	7
MST	Square		7	7	1.3	49.00	86	153	0.59	12	7
LST (3)	Circular	26				208.97	116	696	0.40	6	9






Site Characterisation: Topographical Survey

Topographical Survey








NORTH

Topographical Survey



Topographical Survey (UTM WGS84)

- Site work started on May the 5th,2017.
- Total area scheduled to be survey is 27,38 square kilometers (as per CTAO / ESO Agreement)
- As per May the 14th, 2017, 41 % of the scheduled area has been completed (11,3 square kilometers).








Site Design: Progress RIBA 3, 4 News


CTA-South General Arrangement






CTA-South Underground Ducting Layout






CTA-South Road Types & Sections






CTA-South Underground Services





CTA-South Chamber Details









Building Modelling: Technical Building Studies







3D Image of Technical Building







3D Image of Data Control Building







3D Image of Data Control Building







3D Image of Data Control Building







3D Image of Final Site Layout





Forthcoming Activities.

- INFRA Technical workshop in Bologna 8th June
- Internal reviews of RIBA studies
- Final Report Geotechnical Site Investigation Study
- External Design Authority Reviews



CTA - NORTH





Current Activities.....

CTA – North Site Characterisation Activities

Topographical Study - permits and approvals – awaiting permission to start site activities.


- LST Telescope positions/coordinates agreed
- MST Telescope positions/coordinates agreed
- CCF Equipment, Lidar, FRAM, Ceilometer, All Sky Camera







CTA-North Site General Arrangement



cta

Site Plan: MST Layout







Artist Impression of Operations Building – Front Elevation







Artist Impression of Operations Building – Rear Elevation







Artist Impression of Operations Building – Front Elevation





Forthcoming Activities:

Start the Tender Process for LST2-4, MST15 and MST? Plus supporting foundations Design

Commission Geotechnical Site Investigation Study

Start the Tendering Process for RIBA Design contracts looking at the site holistically, considering planning and environmental and IAC considerations at the ORM.





Thank you.

Infrastructure North & South



WP10 CSI

On site ICT and Power Infrastructure

Presentation provided by: Carla Crovari

c.crovari@cta-observatory.org

Rio de Janerio May 2017



1. On site ICT Infrastructure (subWP in WP10 CSI, Central

Scientific Instrumentation)

- Team and Scope
- Status Update and Next steps
- General Diagram
- 2. On site Power Infrastructure (belong to WP 2. Infra)
 - Team and Scope
 - Status Update and Next steps

On site ICT Infrastructure



TeamCoordinator:Carla Crovari (PO)Technical Leader:Peter WegnerTechnical team:Rico Lindemann

Scope

Technical design and planning of the On-site Data Centers for both CTA sites, including:

Networking : interconnection of all installed components, i.e. telescopes, cameras, auxiliary devices, and camera servers to the central computing and storage facilities. Plus external connection via a firewall to the outside world.

Computing/ storage : architecture of the compute and storage servers, specifications of the hardware.

System software: like operating system, system services, monitoring tools.


On site ICT Infrastructure: Status Update and Next steps



- Status Update:
 - Update documentation (work in progress. Existing TDR from ACTL group before reshuffle)
 - CTA North
 - Provide Specifications for LST University of Tokyo tendering process for Equipment for on site Datacenter
- Next Steps
 - Integration of CCF, Central clock and timing system
 - Planning for CTA South tendering process

On site ICT Infrastructure Preliminary Diagram





Power Infrastructure



Coordinator: Carla Crovari (PO)

Scope:

Design of the Power Distribution system in the sites CTA North and South. Including the following items and in accordance to RAMS requirements:

- Connection to the grid
- Backup Power system
- Distribution network to connect the Telescopes, Operational Buildings including Datacenter, and Calibration instruments.
- Both power and fiber network topologies will to be coincident.

Power Infrastructure: Status Update and Next steps



- Status Update May 2017
 - New Requirements for the Requirements Database Jama. (Power reqs were missing)
 - For CTA North:
 - Conceptual study for Power Distribution (in elaboration with Consultant company, Fichtner).
 - Proposal for Array layout and Operational building
 - Coordination with IAC and the Power Operator (Endesa)
 - For CTA South:
 - Conceptual study for Power Distribution was elaborated in the last years
- Next Steps
 - Reviews of Concept Designs North and South
 - For CTA South, Coordination with ESO
 - Tendering processes for Design
 - Please contact Carla for further information...





