


# CTA-N Operations Building



David Bristow CTAO-PO Infrastructure Design Coordinator  
Email: [david.bristow@cta-observatory.org](mailto:david.bristow@cta-observatory.org)



# Master Plan



# Project Budget



Concept	EUR
Initial study	6,000.00
Geotechnical study	6 000.00
Environmental impact study	6 000.00
Basic project	12,000.00
Building and civil works project (inc. Safety and Health Study)	42,000.00
Low voltage electrical project (Inc, Safety and Health Study)	4,000.00
Medium voltage electrical project (inc. Safety and Health Study)	4,000.00
Telecommunications project (inc. Study Security and Health)	2,400.00
<b>Subtotal phase of project writing</b>	<b>82,400.00</b>
Building construction management	51,000.00
Health and Safety Coordination of building work	6,000.00
Address of low voltage electrical installation	4,000.00
Health and Safety Coordination of low voltage works	2,000.00
Processing and xpedientes and certifications low voltage	1,000.00
Address of medium voltage electrical installation	4,000.00
Safety and Health Coordination of medium voltage work	2,000.00
Processing of files and certifications of medium voltage	1,000.00
Telecommunications installation address	1,500.00
Health and Safety Coordination of telecommunications works	1,000.00
Processing and telecommunications xpedientes and certifications	500.00
<b>Subtotal phase of construction management</b>	<b>74,000.00</b>
<b>Subtotal</b>	<b>156,400.00</b>
<b>IGIC ( 7% )</b>	<b>10,948.00</b>
<b>Total</b>	<b>167,348.00</b>

# ORM Requirements



Any operations at the Observatorio del Roque de los Muchachos (ORM) must comply with the general guidelines and requirements of the observatory, to guarantee the sustainability of the installation at all time.

As a general policy, the construction of buildings and facilities in the observatory should be minimized to only those strictly essential to perform or support the scientific activities. Therefore, the buildings to be constructed should always be optimised, and any activity that is not justified or that can be carried out outside the limits of the observatory should be discarded.

The ORM is located within the outskirts area of the Parque Nacional de La Caldera de Taburiente. This area is classified as undeveloped land under special protection, prohibiting any construction except those of preferential public interest. This classification includes facilities for astrophysical observation. For that reason, the IAC direction and the ORM administration request that the CTA Operations and operations Building should be adapted to just the essential activities required for the operations of the CTA North observatory, minimizing impact, volumes and areas.

The operations of CTA North shall be supported whenever it is necessary with working spaces at sea level: such as in the CALP, or in the future CATELP building in Los Cancajos (Breña Baja), including administrative offices, warehouse, specialised workshops and laboratories.

# Feasibility Stage Design



The building will have the most efficient orientation (i.e east-west doors and windows), having its main access from inside the observatory road for reasons of safety and functionality. Access to the building shall not be from the LP-4 road.

Some initial work has been completed in gathering information on the spatial requirements and the functional requirements for the building which are listed below.


Additionally, at a recent CTA operator Graphical User Interface (GUI) design workshop the design requirements of the layout of the Control Room was discussed. The result of this information gathering exercise is summarised in Section 5

# Operations Building




1. Room for *containerized* Data centre. Container dimensions 2.4m x 12.0m x 2.5m high. Dedicated cooling system – may be externally located.
2. Control room for the operation of the array.
3. Small Reception. – NOT REQUIRED
4. Open plan office - 8 persons maximum
5. Meeting room-.8 persons maximum
6. Kitchen.
7. Male, Female and disabled toilets.
8. Storage room – (122 sqm)
9. Electronics workshop (122 sq.m)
10. Mechanical workshop (122 sqm)
11. Dedicated heating system and air conditioning (HVAC) for the building and IT equipment–heating needed during evenings and night-time.
12. Room for the electrical switch room, HVAC, room
13. Parking places for staff and visitors

# Ground Floor level




# First Floor level





# Second Floor Level



# Concept Studies




CTA-N Operations Building

# Mind Map



Trial Mode  
KIMUL-218



# GUI Design workshop



- *Visitors are expected often at La Palma (ORM).*
- *Consider a glass separation as an option to enable visitors to view Control Room.*
- *Consider putting the computer terminal towers in another room to avoid noise - this does not mean to use the computing cluster, but just the towers for terminals of the operators.*
- *Static electricity due to low humidity must be controlled, otherwise it is very uncomfortable.*
- *Ideas of type of light (blue) for the control room.*
- *Blackout shutters to avoid light leaking out.*
- *Cafeteria or a kitchen close should be close to the Control Room.*
- *It was commented about the usual issue about the typical “U” shape in the control room where people are back to back. Alternative solution would be to consider the LSST project example for an alternative.*
- *Preference for putting displays in the wall instead of pedestals.*
- *Preference of using large displays instead of projectors.*
- *A brief discussion was held whether to have webcams at each telescope or for areas of telescopes.*
- *It is believed that some webcams would be needed, and could have some that are movable and permit to see several telescopes. It is unclear if these auxiliary displays belong inside the control room.*

# RDS – Room Data Sheets



**CTA CONSTRUCTION PROJECT**  
**PROJECT OFFICE - INFRASTRUCTURE**

Doc Number : \_\_\_\_\_

Date \_\_\_\_\_

**CTA NORTH OPERATIONS BUILDING PRE-DESIGN ROOM DATA SHEETS**

Space Name . **XXXXXXXXXX** Area **Xm<sup>2</sup>**

**ARCHITECTURAL DATA**

Room function: (describe /List Prime Activities) \_\_\_\_\_  
Maximum Occupancy: \_\_\_\_\_  
No of Staff \_\_\_\_\_

<b>Location/Area</b>	<b>Preferred Floor Location</b> (i.e Ground floor, Upper etc)	<b>Adjacent/Proximities</b> (In order of required Proximity)	<b>Preferred Room Dimensions</b> m
	<b>Natural Light</b>	1 _____ Length _____	
	<input type="checkbox"/> Required	2 _____ Width _____	
	<input type="checkbox"/> Preferred	3 _____ Height _____	
	<input type="checkbox"/> None	4 _____	

<b>Sound Attenuation/ Isolation</b>	<b>Door Type</b>	<b>Security Hardware</b>	<b>Door Width</b>
<input type="checkbox"/> Solid Core Wood	<input type="checkbox"/> Standard	<input type="checkbox"/> Keyed	<input type="checkbox"/> Oversized
<input type="checkbox"/> Hollow Metal	<input type="checkbox"/> Oversized	<input type="checkbox"/> Card Access	<input type="checkbox"/> Double
<input type="checkbox"/> Side Light	<input type="checkbox"/> Double	<input type="checkbox"/> Not required	<input type="checkbox"/> Other
<input type="checkbox"/> Glazed Panel		<input type="checkbox"/> Special	

<b>Floor Finishes</b>	<b>Wall finishes</b>	<b>Ceiling Finishes</b>	<b>Structural Issues</b>
<input type="checkbox"/> Water Impervious	<input type="checkbox"/> Plastered	<input type="checkbox"/> Acoustic	1 _____
<input type="checkbox"/> Tiled	<input type="checkbox"/> Blockwork	<input type="checkbox"/> Concrete	2 _____
<input type="checkbox"/> Slip resistant	<input type="checkbox"/> Tiled	<input type="checkbox"/> Suspended	3 _____
<input type="checkbox"/> Carpet	<input type="checkbox"/> Glazed	<input type="checkbox"/> Other	4 _____
<input type="checkbox"/> Other	<input type="checkbox"/> Other		

**Windows**  
Material \_\_\_\_\_  
 Shutters  
 Blinds

**MECHANICAL DATA**

<b>Water</b>	<b>Fixtures</b>	<b>Gases</b>
<input type="checkbox"/> Hot water	<input type="checkbox"/> Hand wash sink	<input type="checkbox"/> Compressed air
<input type="checkbox"/> Cold Water	<input type="checkbox"/> Service sink	<input type="checkbox"/> Other _____
<input type="checkbox"/> Other	<input type="checkbox"/> Laboratory sink	<input type="checkbox"/> Other _____
	<input type="checkbox"/> Eyewash	
	<input type="checkbox"/> Water closet	
	<input type="checkbox"/> Urinal	
	<input type="checkbox"/> Lavatory	
	<input type="checkbox"/> Other	

**PRE-DESIGN ROOM DATA SHEETS**

**VENTILATION DATA**

<b>Temperature</b>	<b>Relative Humidity</b>	<b>Remarks</b>	<b>Air Change Rate</b>
<input type="checkbox"/> Normal	<input type="checkbox"/> Normal	_____	Pressure + _____
<input type="checkbox"/> Air Conditioned	<input type="checkbox"/> Other _____		or - _____
<input type="checkbox"/> Other _____			Other _____

**ELECTRICAL DATA**

<b>Lighting</b>	<b>Power</b>	<b>Quantity</b>	<b>Location (wall, floor ceiling bench)</b>
<input type="checkbox"/> Fluorescent	<input type="checkbox"/> General 230v 13A	_____	_____
<input type="checkbox"/> Task Lighting	<input type="checkbox"/> Special Outlet 115v	_____	_____
<input type="checkbox"/> Lux Levels _____	<input type="checkbox"/> 3 Phase	_____	_____
<input type="checkbox"/> Other _____	<input type="checkbox"/> Other _____	_____	_____
	<input type="checkbox"/> Other _____	_____	_____

**FIRE AND ALARM SYSTEMS**

<b>Fire and Detection</b>	<b>Intruder</b>	<b>Extinguisher</b>
<input type="checkbox"/> Audible/Sounder	<input type="checkbox"/> Heat	<input type="checkbox"/> Foam <input type="checkbox"/> Co2
<input type="checkbox"/> Call point	<input type="checkbox"/> Smoke	<input type="checkbox"/> Powder <input type="checkbox"/> Other _____
<input type="checkbox"/> Emergency Lighting	<input type="checkbox"/> PIR	
	<input type="checkbox"/> Heat	

**COMMUNICATION DATA**

<input type="checkbox"/> Telephone	<input type="checkbox"/> Satellite Feed	<input type="checkbox"/> Public Address System	<b>Remarks/Considerations</b>
<input type="checkbox"/> Data/LAN	<input type="checkbox"/> Digital Project	<input type="checkbox"/> Sound System	_____
<input type="checkbox"/> Wi-Fi	<input type="checkbox"/> Clock	<input type="checkbox"/> Other _____	


**FURNITURE, EQUIPMENT AND MACHINERY**

Provide detailed description of furniture & equipment and machinery to include dimension weight and where possible manufactures specification

Type(Name or Equip.Spec Sheet)	Quantity	Dimensions	Remarks
--------------------------------	----------	------------	---------

_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

# Example – Control Room



LSST Control room Layout presented at the meeting – as example/starting point for discussions

# Minutes from Steve – La Palma Briefing 1



- Stephen Brown Conducted Presentation of the CTAN Operations Building (OB) on 7<sup>th</sup> August 2019 with Stefan, Igor, Paolo and then again on the 8<sup>th</sup> August with Patricia, Daniel, Markus, Paolo Javier
- 
- In both meetings an overview of the progress on the Operations Building (OB) was presented
- 
- Document presented was a Briefing document written by Infrastructures giving a concept design for the building based on floor areas given to CTA PO by LST team some years ago.
- From this CTA PO developed concept floor plans and elevations.
- A Operations Building Briefing Document (OBDD) was produced to enable IAC to engage the services of an Architect to advise on the construction costs based on a fixed floor area and typical construction as specified within the OBDD
- Outcome of the Architects cost exercise 1.6m Euro - .3m short – additional FEDER monies obtained.

# CTA Minutes from Steve – La Palma Briefing 2



- Further iteration of floor areas within floor area budget.
- Tender for the detailed design of the Operations has been launched by IAC- therefore finalised requirement documents needed by end of Sept ??
- CTA Infra to produce Room Data Sheets for each area of the building – to be sent out to all teams for completion.
- CTA Infra to produce more detailed specification for building for Sept ??
- 
- Specific points from meeting with LST/MST/IAC on the 8<sup>th</sup> August -
- 
- Detailed discussion to resolve issues around Data Container and Commissioning Container move to Operations Building :
  - 1 How will Data Centre be integrated with the OB ?
  - 2 All temporary structures to be removed from LST1 area at the end of 2022 in compliance with construction permit that expires on this date. How will commissioning of LST2-4 be performed after this date?
  - 3 Commissioning will not be carried out at sea level. Commissioning operation will need to be done from OB.





- It was agreed for CTA, LST and MST (PC, DM, MG) to have separate meetings to discuss these issues and arrive at solutions to feed into detailed specification for the building.
- Storage areas – CTA LST MST (PC, DM, MG) to assess storage need, minimised for essential maintenance items. Understood that main storage will be at sea level.
- 
- Essential to have shelter for Cherry Picker. No money for this OB budget. CTA action to resolve this issue. General opinion that this shelter would be at OB. IAC would prefer this to be elsewhere.
- 
- Discussion around need for shower within OB. IAC management view is that this was unnecessary and would be excluded from the design. Agreed to look into the legal requirements for this. NB. Royal Decree 486/1997 covers welfare facilities – cannot be overruled by IAC management requirements. QU. Is this something that CTA requires?

**Thank you**

**Questions?**

Email: [david.bristow@cta-observatory.org](mailto:david.bristow@cta-observatory.org)

CTA-N Operations Building

**Thank you.....Questions...?**