

**NectarCAM**

# **Mechanical WP**

Progress Meeting / 2021-04-06

# Outline

- **Feedback from the Critical Design Review**
- **Status of NectarCAM 1 Mechanical Structure**
- **Production of mechanical structures and windows for cameras #2 to #5**
- **Final remarks / conclusion**

# Review Critical items - Mass

## ❖ Camera mass

- NectarCAM #1 mass is not compliant with the MST structure / Camera ICD
  - Limit is 2 tons – expected mass is around 2.3 tons
  - Problem for MST structure at CTA-S in case of seismic load

## ❖ Mitigation plan

- Overweight authorized for NectarCAM #1, qualification camera, installed at CTA-N
- Weight reduction for production cameras: target weight to be agreed with MST Structure team
- Options for weight reduction, expecting around 150 kg
  - Module Holder : reduce thickness of front plate
  - Camera housing: reduce the thickness of the GFRP skins of the sandwich panels
  - Camera window: reduce the thickness of the shutter frame panels
  - Optimize the design of mechanical components

# Review Critical items - Shutter

- ❖ **Compliance of the Nectar camera shutter with the CTA wind requirements has not been proven**
- ❖ **Mitigation plan**
  - Proposal of NectarCAM to follow EN standards to verify and qualify the shutter (EN 13659:2015 - Shutters and external venetian blinds - Performance requirements including safety)
    - Allows to translate the wind speeds into mechanical load that can be applied on the shutter to check its strength
  - Shutter will be tested by CENBG team based on the standard
    - In house preliminary test for a quick feedback
    - Then test by a certified institute for an official resistance level of the shutter
  - Unclear from the review committee report if a class of resistance based on the EN standard is enough
- ❖ **Backup option**
  - Add a ground wind protection in front of the camera when in park position
    - Can be common system for NectarCAM and FlashCAM
    - Has to be designed, fabricated and tested: cannot be available for NCAM #1

# CDR – Non critical

## ❖ **Update/Improve documentation**

- Mainly maintenance and repair procedures
  - Very preliminary documents were submitted to the review committee
- Missing information in the design documents
  - Will be updated...eventually
- Request for additional structural analysis
  - Concerns non structural components, but still has to be done

## ❖ **Incomplete / Missing interfaces in the ICD between the camera and the telescope**

- Alignment of the camera focal plane
- Tolerances on the position of the camera mounting holes


## ❖ **Performance of the camera cooling system has to be proven by test**

- Temperature sensitivity of the signal acquisition and processing chain needs to be measured

# NectarCAM 1 Status

- ❖ **Slow mechanical integration process since the test campaign on the MST prototype telescope**
  - Almost all the mechanical components of the camera structure have been modified or replaced
  - NCAM 1 is a prototype with trials and errors. As assembly progresses:
    - Problems are being fixed
    - Improvements are being made
    - Parts are being redesigned and fabricated
- ❖ **But mechanical assembly is now close to be complete and mounting of sub-systems is about to start**
- ❖ **Still a couple of missing mechanical components**
  - Sandwich panel to access the sensors and the valves of the cooling circuit (panel below the rear doors)
    - Drawings sent for quotation
  - Protection for patch panel connectors and support for cables and hoses
    - Drawings are ready
  - Front door hinges
    - Design and stress analysis still ongoing

# NCAM 1 Changes



# Production

- ❖ **Agreement with AIV team to minimize the amount of mechanical assembly at integration facility**
  - Camera structures will be delivered with an assembly level similar to the current state of NectarCAM 1
  - The cooling system is in place (heat exchangers and fans)
  - All the mounting holes for the sub-systems are prepared
- ❖ **Tasks left for AIV**
  - Attach the electrical cabinets
  - Install the Ethernet switches, TIB and UCTS boxes, the DTC crate
  - Attach the camera sensors
  - Attach the Backplanes and insert the Nectar Modules
  - Route the cables
- ❖ **More complex assembly to be managed by the sub-contractor**
  - Need to target company with experience in integration, not just mechanical fabrication
  - Additional documentation needs to be prepared for the call for tender



# Production

## ❖ Preparation of the tendering process

- European call for tender
- Not directly managed by the lab but by the institute CNRS
- Typically a 6 months process from the publication of the call for tender to the signature of the contract

## ❖ Preparation of the documents

- Engineering drawing
  - Ready, except for a couple of assembly drawings
  - Have to be reviewed before the fabrication starts but can be done as the bidding process runs
- Specifications for all the main camera structure components
  - Still significant amount of work to be done
  - Documents have to be ready to start the tendering process
- Assembly procedures
  - Only a couple of very preliminary documents are available
  - Can probably wait for the beginning of the fabrication

# Production schedule

- ❖ **Expecting similar schedule for camera structures (managed by LLR) and camera windows (managed by CENBG)**
- ❖ **Around 6 months between the start of the contract and the delivery of the first camera structure / window to AIV**
- ❖ **Production rate of one camera structure / window every 3 month**

# Production schedule – Camera Structure

- ❖ **Completion of the documentation \_\_\_\_\_ June 2021**
- ❖ **Start the call for tender process \_\_\_\_\_ June 2021**
- ❖ **Selection of the contractor \_\_\_\_\_ December 2021**
- ❖ **Delivery of camera structure to #2 to AIV \_\_\_\_\_ June 2022**
- ❖ **Delivery of the Camera structure #3 \_\_\_\_\_ September 2022**
- ❖ **Delivery of the Camera structure #4 \_\_\_\_\_ December 2022**
- ❖ **Delivery of the Camera structure #5 \_\_\_\_\_ March 2023**

# Final remarks

- ❖ **Still a bit of work to finish the mechanical assembly of NectarCAM #1 but integration of electronics and sub-systems is about to start**
- ❖ **Production of mechanical structures for next cameras will be done with a high level of mechanical integration**
  - More complex documentation has to be prepared
  - Allocated budget is likely to be short
  - Delivery of the first camera will probably be late
  - But integration at AIV facility should be easy and fast (expecting to recover the delivery delay)
- ❖ **Mech. WP expects to know how many camera structures will have to be produced before the call for tender starts**